



INSPECTION REPORT



TO: JENNIFER XU		COMPANY: BROWN DANIELS	CONTACT INFORMATION (MAIL/EMAIL/FAX):				
SEAN THIBEAULT		YORK UNIVERSITY					
PETER BENSLEY		HIGHPOINT ENVIRONMENTAL					
PROJECT: WINTERS COLLEGE - YORK UNIVERSITY		PINCHIN FILE NUMBER: 40323					
PROJECT ADDRESS:		NUMBER OF WORKERS: 4 8					
INSPECTOR: N. PINDER	TIME IN: 2:00 PM SAT, 8TH	TIME OUT: 1:00 PM SUN, 9TH					
WORK AREA / WORK IN PROGRESS: PINCHIN IS ONSITE TO COMPLETE A PRECONTAMINATION INSPECTION OF THE TYPE III ENCLOSURE LOCATED IN THE BASEMENT.							
- CONTRACTOR MAY BEGIN ABATEMENT FOLLOWING PROPER PROCEDURES							
CASSETTE / SAMPLE NO.	PUMP NO.	START TIME	DURATION (Minutes)	FLOW RATE (L/min)	SAMPLE VOLUME (Litres)	DESCRIPTION OF SAMPLE	RESULT
SIGNED: 	DATE (YEAR / MONTH / DAY): 2007-04-08		REPORT NUMBER: 1		PAGE: 1 OF 2		




INSPECTION REPORT



1. AIR MONITORING	<input type="checkbox"/> N/A	4. NEGATIVE PRESSURE	<input checked="" type="checkbox"/>	7. WASTE HANDLING	<input checked="" type="checkbox"/> N/A
2. SITE ISOLATION	<input checked="" type="checkbox"/>	5. PERSONAL PROTECTIVE EQUIPMENT (PPE)	<input checked="" type="checkbox"/>	8. CLEANING	<input checked="" type="checkbox"/> N/A
3. FACILITIES/EQUIPMENT	<input checked="" type="checkbox"/>	6. DUST SUPPRESSION	<input type="checkbox"/> N/A	9. OTHER	<input type="checkbox"/> N/A

ITEM	DESCRIPTION	ACTION BY
2.1	ENCLOSURE IS ADEQUATELY ISOLATED WITH NO RIPS OR HOLES IN POLY	
2.2	BUILDING VENTILATION SYSTEM OFF TO AREA CUT & CAPPED, ALL DUCTS INSIDE WORK AREA SEALED	
2.3	ALL NON-CLEANABLE ITEMS INSIDE WORK AREA SEALED WITH POLY	
3.1	NOTICE OF PROJECT POSTED	
3.2	ASBESTOS WARNING POSTED	
3.3	EQUIPMENT	
3.3	FACILITIES & EQUIPMENT ADEQUATELY PREPARED	
4.1	NEGATIVE PRESSURE ESTABLISHED @ 0.2" W/L, TESTED MONITORED BY ALARMED DIGITAL MONITOR	
4.2	NEGATIVE AIR UNITS DISTRIBUTED APPROPRIATELY ON WORK AREA, PREFILTERS CLEAN.	
5.1	P.P.E. PROVIDED IS APPROPRIATE & OF SUFFICIENT QUANTITY FOR WORKERS	
7.1	CONTRACTOR WILL DISPOSE OF ALL WASTE IN APPROVED ASBESTOS WASTE BAGS	
8.1	CONTRACTOR WILL REMOVE ALL ASBESTOS FITTINGS AND TILE FROM SITE AS PER THE CONTRACT.	

SIGNED: 	DATE (YEAR / MONTH / DAY): 07-04-08	PINCHIN FILE NUMBER: 40323	REPORT NUMBER: 1	PAGE: 2 OF 2
--	-------------------------------------	----------------------------	------------------	--------------